

Practical Solutions to Modular Project Execution

Follow this guidance to improve results on capital projects

Susan Halford
and
Tony Kretzschmar
Fluor Corp.

IN BRIEF

MODULAR ENGINEERING

MODULE DESIGNS

PROCUREMENT AND
FABRICATION

LOGISTICS

ASSEMBLY AND
INSTALLATION

PRE-COMMISSIONING
AND SITE
COMMISSIONING

The opportunities for modularizing industrial and chemical projects are growing at an amazing pace. Once considered a mitigation strategy only for projects in remote areas with harsh climatic conditions or a shortage of skilled labor, modular execution is now prevalent across the chemical process industries (CPI). Even developing countries that have ample local labor, good site access and have previously executed “stick-built” execution are moving toward modular execution. Why? Because of the opportunity to yield improved overall project results.

Modularization, which involves the pre-assembly of structures away from the primary construction site (Figure 1), has been popular since the 1970s. Modules come in various sizes and shapes, from very large modules that are transported by barge, to smaller, truckable modules that may fit in a sea freight container. Modular execution provides many benefits, including improved labor productivity and quality, due to better controlled working conditions, and reduced health, safety and environmental (HSE) risks that arise when the need to work at elevation is reduced.

Modular projects, executed appropriately, can save time and money. A well-developed modular-execution strategy should create an integrated solution — as opposed to a hodgepodge of project scopes that are broadly planned but broken into separate engineering, procurement, fabrication and construction packages. Often, project managers do not consider that the additional interfaces



FIGURE 1. Modularization, the pre-assembly of structures away from the primary construction site, has many benefits, including improved labor productivity and reduced HSE risks

are required between various organizations raise the potential for more disconnects, with no single organization having overall end-to-end accountability for the project. Integrated, innovative solutions are key for a modular execution outcome to be successful.

Modular engineering

Engineering efforts associated with modularization can simplistically be separated into two main aspects. First, engineering must be technically sound and achieve the requirements that are expected for a facility to operate safely, deliver the specified product and achieve the target production. Second, engineering must support the project's downstream execution aspects, and engineering must consider the construction phase as its client; that is, to design a facility in a way that makes it easy for the construction group to build that design in the field.

This approach entails clearly identifying and procuring the right materials to be delivered at the right time to the right loca-

tion, and providing timely responses to all queries. This latter aspect is typically not emphasized, but is a prime opportunity to enhance and influence a project's successful outcome.

One key aspect of successful modularization is to adhere to the concept that modularization drives layout — rather than layout driving modularization. Technically, this concept creates huge challenges and often dissuades clients and project managers from embracing modularization, but it can deliver significant project benefits.

Some of the radically different design approaches are not well known. These design approaches include plug-and-play technology (where modules go through significant pre-commissioning and testing at a fabrication yard and are then nearly ready for operations after being set into place) and elimination of pipe racks between process areas of a facility.

While some projects claim success with piperack modularization, they miss the recent step-change improvement in modularization where elimination of pipe racks is the goal (rather than just modularizing pipe racks). Such radical plot-plan reorganization by process blocks requires all engineering disciplines to be re-focused and aligned to support this goal. Some key considerations include the following:

- The establishment of a proper work-breakdown structure (WBS), which has all designs and materials coded for correct destination and installation scope. The WBS delineates the module assembly yard versus the jobsite. It avoids the use of the term “field,” which can be misleading or unclear as to whether work is taking place at a module-assembly yard or at the ultimate jobsite
- The use of an accurate, continuously updated and accessible module index and dashboard that provides realtime information on design status and material availability
- The ability to obtain early reliable vendor data, particularly with respect to instrumentation and controls
- Additional management of pre-packaged equipment and the detailed integration of those components into the overall project's material-identification and numbering system
- Adherence by all engineering disciplines to an advanced (early) schedule
- Careful weight management to control module size and minimize any shipping and installation surprises
- Modular-fabrication plans that maximize



FIGURE 2. Input from operations and maintenance teams is required early on in the design process to ensure that modularized facilities can be easily maintained

installation, pre-commissioning and testing prior to shipment of completed modules to the jobsite (using a plug-and-play approach)

- A construction sequence that is defined early and does not change

Module designs

Module designs can vary extensively and many factors come into play. The module-design team needs to be fully aligned to the execution strategy, to finish the design and provide inputs to other disciplines early in the process. The design effort can only be successful if every discipline supports the execution schedule.

Important design aspects include efforts to ensure the following:

- Appropriate safety distances and spacing between equipment and process blocks
- Unobstructed emergency-escape routes
- Efforts to address permanent maintenance requirements (monorails, lifting beams and more)
- Efforts to incorporate ergonomic considerations for operation, with consistency and standardization in design
- Establishment of underground utility routings and pile and foundation locations

The use of advanced modular design concepts has demonstrated a reduction in facility footprints of 30%, with associated savings in some material quantities. However, advanced modularization also results in an increase in other areas, such as the need for additional structural steel for the framing and bracing of modules during transport. Steel, however, is relatively inexpensive and the additional costs are easily offset through a reduction in installed quantities of more expensive items, such as the following:

- Excavation and piling: 35% reduction is typical
- Concrete: 60% reduction
- Piping: 20% reduction

- Electrical: 30% reduction

Using a modular approach also requires unique considerations when it comes to managing design changes. In particular, late design changes in engineering adversely affect a module program more than stick-built projects, because stick-built projects typically have more work, at more areas, going on concurrently at a jobsite.

These multiple work fronts enable labor to be shifted in case of a change in one area. In contrast, modular assembly is similar to assembly-line work in manufacturing, where progress halted in one part of the assembly line slows down the whole line.

Modularization can move a significantly high percentage of the total construction work to the module assembly yard. Modules for a project are assembled at a module-assembly yard, rather than at the jobsite, thus transferring work that would have taken place at the construction site to the module assembly site. Accordingly, engineering support at the yard needs to be greater in numbers than at the site. Answers to requests for information from the module assembler should be answered the same day, if possible, to prevent delays.

When it comes to modularization efforts, successful engineering is carried out with the end in mind. The construction department's early, continuous and unchanging involvement in the design phase eliminates surprises when the time comes to build the modules and execute the remaining work at the site.

Construction and operations teams should provide input related to the ability to construct a design, as well as access and how construction will progress through the jobsite. These plans must be diligently followed through execution, as changes create untimely rework and yield unnecessary challenges. Items on modules that are not secured into place are often overlooked during engineering and planning. The items not physically secured to the module get tricky to manage and often get lost in the assembly, completion and shipment work process.

Many modularization projects also benefit from reduced material, equipment and fabrication costs through increased use of global sourcing. While some project teams have been hesitant to work with overseas vendors, the past decade of

successes (and a few highly publicized failures) has fine-tuned the global supply chain and created numerous successes on projects. Critical to this success is engineering's understanding of the fabricators' local conditions to manage the fabrication and achieve a win-win solution.

Procurement and fabrication

Procurement used to be fairly straightforward on projects. Buyers bought the items that the engineering department requisitioned and had the items delivered to the jobsite. This is no longer the case.

End-to-end materials management has become a complex, international endeavor. Low-cost global supply and fabrication create a capital efficiency that allows many projects to be sanctioned that otherwise would not have been able to move forward. If global supply and fabrication are implemented as part of a project's execution plan, several key items should be addressed.


To mitigate quality concerns, projects should have appropriate quality personnel and resources in the module-assembly yard and at the global supplier locations. While this is a good first step, an additional valuable step is to implement an advanced quality program at the fabricators, as materials, such as pipe, steel and vessels, are also sourced from other global suppliers. Aspects of such a program include training the supplier's workers in the quality requirements and providing a physical sample of pieces of work, such as welded pipe, to clearly demonstrate the level of quality expected.

Modular fabrication and assembly facilities often have space limitations that can impact the material-delivery aspects of the procurement plan. With the "module-in-a-box" delivery concept, all materials necessary to fabricate a module are shipped to the module-fabrication yard at the same time.

This approach is widely considered mandatory when delivering materials and equipment to a module-assembly yard. Driven by the assembly-line manufacturing concept, having 100% of the materials on hand prior to starting a module's assembly is the norm. If a module is taking up yard space and cannot be finished on time, it potentially prevents another module from having the space available to be started. This sequencing is a key factor in the procurement, logistics and fabrication planning effort.

Material delivery to a module assembler can either be direct from vendors or via an intermediary marshalling yard that is set up to receive

FIGURE 3. Projects should have a quality presence, as well as an advanced quality program, in the fabrication yards



and stage materials and equipment. If a module assembler has a robust receiving and warehousing program, a project can consider having deliveries come directly from vendors. However, it is more likely that module assemblers are more focused on fabrication and thus allocate the majority of their yard to standing and building modules, instead of storing and staging materials.

Delivery using the module-in-a-box scenario requires an intermediate marshalling yard be set up to receive, separate, organize and report upcoming deliveries. This clear line-of-sight to the project team enables proper decisions to be made on when module assembly starts, and allows a project to change sequencing when one module is trending late. It serves as a risk-mitigation technique, allowing work to easily be moved from one module assembler to another, in case of schedule slippage.

If a module's material has already been delivered to one module assembler, it is very difficult to retrieve it to give it to someone else. A marshalling



yard also allows for the segregation of bulk materials by module, since many vendors are not set up for (and typically charge extra for) sorting and separating items prior to shipment.

A typical oversight is the integration of pre-packaged equipment into the overall module-execution program. Careful cross-referencing of equipment

FIGURE 4. Transport of modules by ocean or barge requires different design considerations than modules that will be transported via truck

Checking for your needs...

Get me a Check-All®

Our spring loaded check valves are assembled to your exact needs, ensuring absolute precision and reliability. They work like they should. That's what makes Check-All® the only choice.

Plus, most lead times are less than one week.

Check-All VALVE
SINCE 1958

Get me a Check-All® 515-224-2301
Manufactured in West Des Moines, Iowa, USA
www.checkall.com • sales@checkall.com

Z ZETON

THE PILOT PLANT SPECIALISTS

World-leading, integrated design and fabrication of:

- Lab Scale Systems
- Pilot Plants
- Demonstration Plants
- Small Modular Production Plants

Please visit us at: www.zetron.com

REALIZE THE FUTURE

Circle 09 on p. 78 or go to adlinks.chemengonline.com/66429-xx

Circle 35 on p. 78 or go to adlinks.chemengonline.com/66429-35



FIGURE 5. A module is prepared for transport to the project site

tags and material commodity codes from the pre-packaged equipment vendor, as well as proper identification of interfaces with the rest of the design, is imperative.

Some module assemblers may use poor integration of pre-packaged vendors into the overall project as an excuse for delays and schedule extension requests. Rather than forcing the pre-packaged equipment vendor to comply with a project's WBS or numbering system, instead focus on building a concise and comprehensive cross-referencing system and interface matrix to give the module assembler the information needed to install the equipment package in the various modules.

Finally, a module-fabrication program requires a robust material-management software tool and work processes that will ensure that data are kept up to date and the information accessible. Many hours can be wasted trying to resolve data inconsistencies between systems that report different material-availability and forecast-delivery dates. There are significant advantages to using a program-wide system that an integrated solution provider can bring to the table.

Logistics

Logistics is an area often overlooked as a critical function in modular project execution, particularly when sourcing and fabricating globally. The logistics functionality plays a part in both the timely delivery of materials and equipment to the module assembler, and the transport of the completed module to the final installation location. Even with the additional challenges related to the logistics of transporting goods that are sourced globally and the schedule considerations of buying items earlier due to increased shipping timeframes, the net cost savings to a project can be surprising.

One of the most critical early decisions to

be made on the project is the maximum size of the modules. Often this task is left entirely to the engineering group to plan, without due consideration to finished module shipping envelopes and potential road, rail and sea transport weight limitations.

Developing a route survey from the module assembler to the final installation location is critical at the very early stages of the project. There have been cases where the importance of these decisions has not been properly understood, and this has led to unwanted surprises that require drastic changes to modules far too late in the project.

Ocean-going transport should use the services of a qualified and experienced marine surveyor early in the project. Specifically, this input is required at the initial engineering stages to help design temporary (removable) shipment-related bracing and supports.

Even land-based module transportation requires careful coordination. For example, ensuring that a module is assembled at a proper height above grade for ease of loading may be overlooked. It is best to integrate the shipping beams into the module design, instead of utilizing third-party rented shipping beams and trying to recycle them in time for the next module shipment.

Global sourcing also brings considerations related to import and export compliance and anti-dumping laws. Special expertise is needed in this area to avoid surprises related to the disposition of surplus materials and moving materials in and out of special economic-exemption zones. An entire article can be written just about this one area, but the best strategy to avoid surprises is to use a person with proven expertise.

Assembly and installation

Module assembly, when performed by a qualified company, can support critical schedules and produce the expected safety, quality and productivity that results when such assembly is carried out in a controlled environment. The schedule improvements are significant when parallel construction activities can be conducted in both the module yard and the construction jobsite. Using advanced work packaging, a modular program is typically broken into smaller, manageable and discrete packages with opportunities to separate this work into multiple locations or companies. Module yards are capable of simultaneously working on multiple modules at any given time, meeting the needs of small or large projects. The increased work fronts reduce risk to the construction schedule,

increasing access and reducing the overall time to market.

Business and project drivers, risks and constraints influence the decision to incorporate modular execution into a project plan. The decision to incorporate modular execution can stem from possible adverse job-site attributes in the following areas:

- Site safety
- Site conditions, weather and remoteness
- Availability and cost of labor
- Site location, transportation and other indirect costs to support site labor
- Efficiency and productivity at the site
- Overall quality

Ensuring a safe installation of the design is paramount. The use of modularization can help to reduce risks in several ways. For instance, it may include minimized work above grade (which reduces the potential for fall-related hazards), and it would enable work in covered workshops (out of extreme conditions).

Similarly, modularization benefits from the use of a more consistent work environment. The benefits of transferring construction and labor costs from a congested jobsite to a controlled assembly environment at the module yard can be significant. The reduction in jobsite labor hours also helps to mitigate the risks associated with skilled or limited local (jobsite) labor required to support the project schedule. It also reduces peak manpower, which reduces the overall jobsite indirect requirements, such as support staff and tool rooms, and can reduce the dependency on the adverse qualities of the jobsite.

The controlled environment that is typical of a fabrication and modular assembly yard also enables improved quality control and inspection. Teams should focus on detecting design, equipment and fit-up issues at the shop with adequate time to carry out repairs before a module transfers to the construction site. Sending incomplete modules to the site will have follow-on impacts, resulting in late project completion.

Specific consideration must be

accounted for in the schedule to integrate module delivery and the sequence of placing modules at the jobsite. Construction should plan for some staging of modules prior to setting, but avoid excessive storage durations in order to minimize the required extra space for modules to be stored at the jobsite prior to being set into their final places. An integrated module and equipment setting plan

requires that all teams proactively communicate, as modularization is heavily dependent on proper schedule and logistics management, and thus deviations can easily appear. It is critical to identify risks related to possible scenarios in advance and be prepared to implement contingency measures, as needed.

As the modules are set into place at the jobsite, multiple work fronts start



When Accuracy Counts

Companies around the world rely on HTRI as a leading provider of process heat transfer technology, research, software, and services.

Our acclaimed thermal process design and simulation software, *Xchanger Suite*, provides nine specific modules for accurate performance prediction of heat transfer equipment, including *Xist*[®] – the industry standard for designing, rating, and simulating shell-and-tube heat exchangers.

Based on more than 50 years of applied research, our products ensure the highest operating confidence in equipment designed using HTRI technology.

When you need accurate heat exchanger performance prediction, you can count on HTRI.

HTRI[®]
www.htri.net

Circle 19 on p. 78 or go to adlinks.chemengonline.com/66429-19

to open, including the completion of all module interconnections and terminations, and commencement of construction testing and pre-commissioning. Advances in module lifting and setting technology have enabled the use of advanced rigging systems that can be adjusted rapidly to accommodate various module sizes and configurations. Use of these systems increases the setting pace of modules, thus increasing work-front availability. Work fronts encompass available space for construction and work. For example, only after a module is set into place can further work take place to finish it, connect it and test and energize it. With advances in module lifting and technology, modules can be set faster and work fronts opened more quickly. This provides the onsite construction workforce with more available areas for work and the ability to finish the project faster. Investments in this new technology can benefit the schedule immensely.

The construction group will be the recipient of the modules and the modular design. The continued interface with the construction group during all stages of the project will enable a successful module-delivery plan.

Pre- and site commissioning

Opportunities to improve project value continue into pre-commissioning and site commissioning. At the module yard, modules should have, to the maximum extent possible, completed testing, pre-commissioning and preservation prior to shipment to the site. When testing and pre-commissioning activities are maximized in the module yard, the project achieves a reduction in the site commissioning efforts. This approach requires alignment in the early stages of the project to assist with the planning. The stakeholders, including construction, commissioning and operations and maintenance teams, must provide input during the design phase. This input provides an avenue for the most efficient design incorporating the experience these teams bring to the overall safe operability of the end product.

This input must continue to be an iterative process through formal reviews, or by identifying and addressing issues during design development.

As module walkdowns are completed, areas such as pressure testing, electrical and equipment testing and pre-commissioning can be incorporated into the turnover strategy from the fabrication or assembly company to the jobsite. By incorporating these activities into

the turnover strategy, testing and pre-commissioning can be completed in the controlled environment of the module-assembly yard.

The quality assurance of the work is monitored to ensure all modules are fabricated in accordance with specifications and standards prior to loading for transportation to the site. The systems-turnover documentation must also be completed for immediate retrieval at the site.

Transporting a tested and pre-commissioned component of an overall site minimizes startup timing after module delivery, as well as site installation and commissioning costs and schedule.

Closing thoughts

The practical solutions discussed here provide an overview of modular design and execution fundamentals, and offer some recommendations on how to overcome the challenges that advanced modular execution brings. Modular execution is an integrated approach to project management, and affects every aspect of implementation, including engineering, logistics, supply chain, construction and commissioning.

The design of a module provides additional complexities that need to be effectively addressed. This approach will challenge many traditional design and execution methods. Overcoming these challenges will help all stakeholders to deliver success and overall improved project results. ■

Edited by Suzanne Shelley



Susan Halford is in project management at Fluor Corp. (55 Sunpark Plaza SE, Calgary, Alberta, Canada, T2X 3R4; Email: susan.halford@fluor.com). A certified project management professional, she has been with Fluor for 10 years, and has 18 years of experience with engineering, procurement and construction (EPC) and construction companies within the oil-and-gas and mining industries. Halford's professional experience focuses

on project management, module coordination, offshore fabrication management, engineering coordination, project controls, materials management, IT project management and infrastructure design, with a keen focus on project team environments to manage projects and lead teams effectively to achieve project objectives.



Tony Kretschmar is a project director at Fluor Corp. (55 Sunpark Plaza SE, Calgary, Alberta, Canada, T2X 3R4; Email: tony.kretschmar@fluor.com). A registered professional engineer, he has been with Fluor for more than 28 years, with experience in engineering, operations, materials management and project management across Fluor's business lines. For much of his career, Kretschmar has led and supported projects

implementing modular execution. This work has taken him from his native Canada to working overseas in India, China and Mongolia for more than half of his career. He is also a member of Fluor's Business Transformation & Innovation team leading various innovation initiatives.